

Minutes of Review meeting held on 16.10.2017 under the Chairmanship of Divisional Commissioner Kashmir regarding implementation of directions of Hon'ble Chief Minister passed on 17.09.2017 during Public Darbar at Pulwama.

S.No	Deputation from	Dec. S.No	Demand / Issue raised	Directions of HCM	Action by	Status as on 15.10.2017	Decision taken during the meeting.
1.	General issues reviewed	1	Additional accommodation for doctors on available land of CMO premises.	The Hon'ble Chief Minister directed the Deputy Commissioner, Pulwama to give a detailed report on the progress made.	DC Pul.	DPR has been received for an amount of Rs.103.00 lacs and the work is being authorized very shortly.	Divisional Commissioner Kashmir informed that his office will also take up the issue with Health & Medical Education Deptt. However, work be started within 01 week.
		2	Proposal for establishment of District Industries complex at existing DIC Pulwama.	The Deputy Commissioner informed that DPR costing ₹ 5.64 crore has been prepared. The HCM directed the D.C to follow it up with the concerned Department.	DC Pul. I&C Deptt.	The DPR has been prepared and is being submitted to Planning, Dev. & Monitoring Department and I&C Deptt.	The Divisional Commissioner Kmr. informed that his office will take up the issue with Industries & Commerce Department.
		3	Separate Maternity Hospital for Pulwama	The Deputy Commissioner informed that the land has been identified. The HCM directed the DC to follow it up with the concerned department.	DC Pulwama	Till the time separate maternity hospital is constructed for which land has already been identified at Chandgam Pulwama, it has been decided to start maternity hospital on temporary basis in SDH Rajpora where space is available. In this respect proposal for additional staff has been submitted to H&ME department for creation	The site for establishment of Maternity hospital be got surveyed and a proposal be submitted to Commissioner/Secretary to Health & Medical Education deptt.

						and also demand for Rs. 2.00 core for purchase of machinery equipment has been projected.	
		4	Construction of Engineering Complex in existing R&B Office	The HCM directed the Deputy Commissioner to give a detailed report in the matter	DC Pul.	The possibility of construction of Engineering Complex in the premises of existing R&B complex is being explored. A joint survey is being conducted and R&B department has been asked to frame the DPR for the complex in order to accommodate all the engineering wings working in the district.	As stated by SE R&B Circle, Pulwama the construction of Engineering Complex at existing R&B site is not feasible. The Divisional Commissioner directed DDC to identify alternate land within ten days & inform him accordingly.
		5	Construction of Community hall at Pulwama	The Hon'ble Chief Minister directed the Deputy Commissioner to identify land for the purpose	DC Pul.	DPR for Rs.7.95 crore has been framed and is being submitted to Plg, Dev. & Monitoring Deptt. for funding. The land is available in CMO's office premises.	Out of 18 kanals of land available in the premises of CMO Office, 4 kanals shall be demarcated and handed over to R&B Deptt. and within 15 days it should be tendered. Planning, Dev. & Monitoring deptt. be approached for release of token money in this behalf.
		6	Extension of Fruit Mandi Pulwama	Rs.7.5 crore required. The HCM directed	Adm. Sect. PD&MD	Land acquisition proceedings completed. Award	The Director, Horticulture Planning & Marketing be approached for release of

				Principal Secretary Planning Development and Monitoring Department to release 50% of the requirement		formulated. Disbursement could not be taken because of paucity of funds.	funds for the purpose.
--	--	--	--	--	--	--	------------------------

### Demands raised by public of District Pulwama and directions issued by the HCM

S.No	Deputation from	Dec. S.No	Demand / Issue raised	Directions of HCM	Action by	Status as on 15.10.2017	Decision taken during the meeting.
1	Gangoo	1	Only 80% compensation given to land owners of Gangoo for the land acquired 13 years before. 20% is still pending.	The HCM directed the deputy commissioner Pulwama to take action in the matter at an earliest.	DC Pul.	The remaining 20% is pending because of non receipt of approval of award from competent authority. As soon as approval is received, the pendency will be cleared.	The Divisional Commissioner Kashmir informed that the approval will be conveyed within a couple of days.
		2	Repair of Imambargha at Gangoo for which DPR has already been prepared	The HCM directed the deputy commissioner to take up the issue with concerned department.	DC Pul./ Tourism deptt..	Estimate framed for Rs. 30.00 lacs and shall be tendered shortly by R&B department. Rs. 3.00 lacs will be released out of Muharram funds 2017-18.	The SE R&B shall tender the work within one week and Director Tourism shall be approached for release of balance funds.
		3	Bridge at Gangoo was earlier	The HCM directed the Rural	DRDD Kmr.	Const. of the bridge is being taken up during next	The Rural Dev. Department shall start the work within a week's time.

			considered under MPLADS but not taken up.	development department to construct the bridge.		financial year under MGNREGA.	
2	Manduna - Sanzwatoo	4	Providing tube well for WSS Manduna - Sanzwatoo	CE PHE to examine	CE PHE kmr.	In the first phase replacement of pipes has been taken up & 50% work has been completed. Rs. 43.00 lacs released for pipes.	The work shall be completed by end of November, 2017.
3	Choori Market	5	Widening/Shifting of Choori Market	DC informed that it could be shifted to land near Hospital. The HCM directed the Deputy Commissioner to take a decision in consultation with concerned departments at an earliest.	DC Pul.	DPR under formulation and work will be started in continuation of work on community hall.	Work shall be started within 30 days.
4	Pulwama Town	6	Creation of posts of doctors and Paramedics for District Hospital Pulwama.	The HCM apprised that the creation of different posts in Health and Medical Education department is already in progress.	H&ME deptt.	The proposal for creation of additional staff for DH Pulwama has been submitted to the Administrative Deptt.	The Divisional Commissioner Kmr. informed that his office will also take the matter with Commissioner/ Secretary to Govt. Health & Medical Education Deptt.
5	Naina and adjoining	7	Naina Hospital be upgraded from PHC to SDH	The HCM desired to make the PHC fully functional.	H&ME Deptt.	The proposal for creation of addl. Staff to make the NTPHC functional	DHSK will submit the proposal to Adm Deptt and a copy to he Div Com office for pursuation to the

						24x7 has been submitted to Administrative Deptt. along with request to release Rs. 80.00 lacs as additionality for purchase of addl. Equipments by Director Health.	Commissioner/ Secretary to Govt. Health & Medical Education Deptt.
		8	Naina khul not constructed so far.	DC Pul. to examine the issue	DC Pul.	After completion of Batpora Naina LIS Irrigation will be provided through existing field channels. As such const. of Naina khul shall also be taken up on completion of the scheme.	The scheme should be completed by May, 2018.
		9	Chakoora to Gulzarpora road be macadamized.	C.E R&B to expedite.	C.E R&B Kmr.	Work tendered	Work on WBM Grade-I&II shall be started within 15 days.
		10	Conductor and poles at Banduna be replaced	The HCM requested the Hon'ble MP Mr. Nazir Ahmad laway to take up the works under MPLADS	Hon'ble MP / SE PDD.	Estimates framed for Rs.13.86 lacs and matter is being taken up with the concerned Hon'ble MP.	Hon'ble MP (RS) be approached for release of funds.
		11	Flood control gate poses problems on Naina to Padgampora road at Naina.	The HCM directed the deputy commissioner to look into the matter	DC Pul.	The estimate for rectification of the gate has been framed for an amount of Rs.2.50 lacs and the work has been put to tenders.	The concerned department shall complete the work within next 10 days.
		12	Irrigation pump at Chakoora	The HCM directed the	DC Pul.	Work under progress, 90 %	CE I&FC shall provide Rs.10.00 lacs and Plg. Dev.

			pending for a long time.	deputy commissioner to look into the matter		completed. However, there is paucity of funds.	& Monitoring deptt. shall be approached for release of Rs.68.00 lacs.
		13	Tahab to Chakoora Naina road be improved	It was informed that the road has been taken under CRF. C.E R&B to expedite.	CE R&B kmr.	Project submitted to GOI under CRF	R&B Department shall pursue the matter.
		14	Irrigation pumps at Naina not working due to fluctuation in water level.	Chief engineer I&FC to examine the issue.	CE I&FC Kmr.	This is a recurring problem at all LIS located from Sangam to Kakapora. The problem is under active consideration and a scheme is being designed to avert this problem in future.	The work on Irrigation pump at Naina shall be completed by next year.
		15	Liddermad to kawani road be improved (2 km length)	C.E R&B to expedite	C.E R&B Kmr.	Work tendered	The Xen. R&B informed that the work could not be started due to weather condition and shall be taken up during next financial year.
		16	Construction of Irrigation pump not completed at Banduna.	CE I&FC to examine the matter	CE I&FC	90% work completed on pump house delivery tank lining wall and anchor/saddle block. Additional funds to the tune of Rs. 10.00 lacs for its completion	The CE I&FC shall release an amount of Rs.10.00 lacs for completion of the work.

						have already been projected.	
		17	Naina Batpora overhead tank not completed.	The Executive Engineer PHE informed that it will be commissioned within 10 days.	Executive Engineer PHE	Work on pump house and operator quarter in progress and shall be completed within 10 days and after completion the machinery which has already been procured will be installed.	The work shall be completed within 10 days.
		18	Flood protection bund be constructed at Naina	CE I&FC to examine	CE I&FC	Estimates of Rs.30.00 lacs framed for length of 400 mtrs and in first phase critical spots protection work at an estimated cost of Rs.9.50 lacs has been put to tenders.	The work shall be completed by end of November, 2017.
		19	Compensation not given for land in Naina Pulwama road.	DC Pul. to examine	DC Pul.	Revenue papers prepared, demand projected to R&B deptt.	CE R&B shall submit a report to Divisional Commissioner Kashmir.
		20	File for declaring the village Naina Backward pending disposal in Backward Classes Commission.	The HCM directed the Social Welfare Department to look into the matter.	Social Welfare Deptt.	The requisite case file has been forward to Backward classes commission for consideration.	Divisional Commissioner Kmr. informed that his office will take up the matter with Chairman Backward Commission.

6	Lajoora	21	Improvement of Lajoora-kareva road	The HCM directed the public works department to expedite the improvement.	CE R&B Kmr..	Work allotted	Work shall be completed in one month.
		22	Lajoora hospital lacks facility and staff	H&ME to examine	DHS	The hospital is functioning smoothly, however, X ray / CBC analyser will be provided during current financial year subject to release of funds by Administrative Deptt.	The Divisional Commissioner Kmr. informed that his office will also take up the matter with H&ME Deptt.
		23	High school Lajoora be upgraded to higher secondary school	The HCM directed to expedite the matter.	Adm. secy. Edu. Deptt..	Feasibility report submitted to Director School Education Kashmir.	Director School Education Kashmir will submit a proposal to Adm. Deptt. with a copy to Divisional Commissioner Kmr./DDC.
7	Awantipora	24	Khooru Mohalla Ziyarat Shareef Awantiora. 1) Macadamization of internal road. 2) Tube wells be provided on both sides of ziyarat shareef.	The HCM directed the concerned Departments on spot to expedite the work.	CE R&B Kmr. S.E PHE Shop.	Out of 5 kms, 3 kms have been macadamized and the rest 2 kms are being tendered.  Work will be started in a couple of days.	Pre-macadamization for remaining 02 Kms (out of 05 Kms) be started immediately and the macadamization be started next year in the month of May, 2018.  The tube well shall be completed by first week of December, 2017.



8	Satura	25	Receiving station at Satoora augmented	The concerned department directed HCM the to examine the issue	Adm. Sec. PDD	There is no receiving station at Satoora, the area is being fed from 2X6.3 MVA receiving station Lurgam through 11 KV which has peak load of 470 amps during winter. However a receiving station 1X6.3 MVA Aripal has been proposed under DDUGJY which will take care of Satoora area.	Divisional Commissioner Kmr. informed that his office will also take up the matter with PDD.
		26	Road from Syed Abad (Pastuna) to Wahab Khar (khrew) be completed.	It was informed that road passes through forest. Forest department to consider clearance.	Adm. Sec. R&B deptt./ Forest Deptt.	The road is spread over 12 kms length out of which 1.5 kms has been constructed and for const. of the rest of road length, the issue has been taken up with Forest Deptt. For clearance.	Divisional commissioner Kmr informed that his office will also take up the matter with Forest Deptt.
9	Tral	27	The ziyarat sharieef Amir Abad Tral be provided water through pipes.	The HCM directed the S.E PHE to fulfill the demand	S.E PHE Pul.		Implemented.
10	Pahoo	28	Construction of protection wall at Takya saifullah (Pahoo).	The HCM directed the deputy commissioner to examine the matter.	Dc Pul.	The Rural Dev. Deptt. Has been asked to formulate estimates so that it can be taken up in the next financial year.	Work shall be started within one week.

		29	Transformer at takya saifullah (Pahoo)	The HCM directed the S.E PDD to examine the matter.	SE PDD Pul.	Estimates for an amount of Rs.6.22 lacs submitted to Chief Engineer for release of funds.	PDD shall install the transformer and funds shall be released under Untied grant.
		30	Improvement of Saidpora-Shamshanghat road.	The HCM directed the chief engineer to take action in the matter.	CE R&B	Work allotted.	WBM Grade II be completed within one month.
		31	Upgradation of M/S C. B Nath to high school	The HCM directed the director school education to examine the matter	DSE Kmr.	Feasibility report submitted to Director School Education Kmr.	DSEK shall submit a proposal to Adm. Deptt. under intimation to DC Pulwama.
11	Lethpora	32	Upgradation of PHC litter Pulwama	The HCM directed the H&ME department to examine and expedite the matter.	Am. secy. H&ME deptt.	PHC Litter is not feasible for upgradation to the level of SDH in view of population norm. The population of service area is 57000 against the norm of 100000 souls.	Divisional Commissioner Kmr. informed that his office will also take up the matter with H&ME Deptt.
		33	Establishment of Degree College at Litter	The HCM directed the Higher Education Department to examine the matter	Higher Edu. Deptt.	Direction conveyed to the concerned deptt.	Divisional Commissioner Kmr. informed that his office will also take up the matter with Higher Education Deptt.
		34	Creation of CD Block Litter	The HCM told the delegation that already a CD Block has	Adm. secy. RDD	Demand is under examination.	Director RDD will take up the matter with Adm. Deptt under intimation to Div. Comm.

				been created at Lassipora. However the demand will be examined.			
		35	Creation of Social Welfare Office, R&B Sub-Division, irrigation Sub-Division and ZEO Office Litter.	The HCM directed the concerned department to examine the matter.	Adm. Secy R&B,/ Irrigation/ Edu.	Feasibility report for establishment of ZEO office Litter submitted to DSEK Matter regarding estt. of Social Welfare Office has been taken up with Adm. Deptt.	DSEK will take up the matter with Adm. Deptt. for creation of ZEO Office within one week. With regard to creation of Social Welfare Office, Divisional Commissioner Kmr. informed that his office will take up the matter with Social Welfare Department.
		36	Ziyarat Syed Ahmad Qurashi be renovated / beautified under pilgrim tourism litter.	Tourism Deptt. to examine	Dir. Tourism	Forwarded to concerned deptt. for examination and report.	Director Tourism will apprise the status to Divisional Commissioner Kmr./DDC
12	Wasoor	37	Lift irrigation scheme Wasoor defunct due to lack of funding.	The HCM directed the planning secretary to expedite it.	Adm. Secy. PD&M Deptt.	DPR for upgradation of canal for full discharge of 14 cusec against existing 4 cusec of earthen canal has been formulated for an amount of Rs. 56.00 lacs & submitted to CE with a copy to HMLA Pulwama.	Divisional Commissioner Kmr informed that his office will also take up the matter with Commissioner/ Secretary to Govt. Plg. Dev. & Monitoring Deptt.
		38	Wasoor	school	DSE	Project report for	DSEK will furnish a

			Higher secondary school without proper accommodation	education department to examine	Kmr.	Rs.90.00 lacs and to formulated submitted to DSEK.	proposal to Adm. Deptt within one week for release of funds.
		39	Palpora Wahipora water supply scheme incomplete	SE informed it will be completed in days	SE PHE	Work under 70% progress. completed.	The scheme will be completed by end of December, 2017.
		40	JK Bank Branch opened in Wasoora	JK Bank to examine	Chairman JKB	Business unit is already sanctioned and identification of space for the premises is under process.	Divisional Commissioner Kmr. informed that his office will also take up the matter with Chairman, J&K Bank.
13	Kharbatpora	41	Kharbatpora water supply scheme not functional (tube wells)	CE PHE to examine	CE PHE Kmr.	The discharge of the source (tube well) has reduced due to continuous dry spell, however the supply is maintained as per schedule. Moreover a spell of rain will give relief in future.	Water Supply scheme be made functional within 15 days.
		42	Graveyard at Kharbatpora requires filling	RDD to examine	Direct or RDD Kmr.	Estimation under progress	RDD will tender the work within one week and start work immediately.
		43	Kharbatpora Rawathpora road/bridge be constructed	CE R&B to examine	CE R&B Kashmir	Estimate framed for Rs. 20.00 lacs and shall be tendered shortly	The R&B Deptt. will start the work within 25 days.

14	Ratnipora	44	Ratnipora, Kakapora included in Srinagar Master Plan 2015-35	The directed HCM the Srinagar Development Authorities to examine the matter.	VC SDA	Kakapora already existing in Master plan Division, Srinagar. Inclusion of Ratnipora will be considered during next meeting of the committee.	The Div. Commissioner kmr informed that Ratnipora will be considered for inclusion in the Srinagar Master Plan.
		45	Health Centre Ratnipora without building	H&ME Department to examine	DHS Kmr.	New building for Rs 1.86 cores has been approved for Health centre Ratnipora in current financial year.	R&B will take up the work immediately.
		46	Land available for construction of stadium at Ratnipora.	J&K State Sports Council to examine	Sec. Sports Council	DPR will be framed shortly.	Tehsildar will visit the site to assess the quantum of land and intimate DC Pulwama within 10 days.
		47	Road to railway halt station Ratnipora be improved	CE R&B to examine	CE R&B Kmr.	Survey under progress	R&B to submit the DPR within 25 days.
		48	Girls High School Ratnipora be upgraded to Girls Higher Secondary School.	School Education Department to examine	DSE Kmr.	Feasibility report submitted to DSEK.	DSEK will take up the matter with Adm. Deptt. under intimation to Divisional Commissioner/DDC.
		49	Checkpora to Pahoo road be macadamized	CE R&B to examine	CE R&B Kmr.	DPR framed for Rs. 320.00 lacs and work stands tendered.	R&B Deptt. shall take up the work during next season.
15	Karimabad	50	Upgradation of High School Karim Abad to Higher	The directed HCM the School education	School education depart	Feasibility report submitted to Director School Education	DSEK will take up the matter with Adm. Deptt. under intimation to Divisional Commissioner Kmr./DDC.

			Secondary school	department to examine the proposal	ment	Kashmir.	
		51	Upgradation of Sub-centre Karimabad to PHC	-The HCM directed H&ME Deptt. to examine.	DHS kmr.	At Karimabad, Sub center is functional with 02 FMPHWs. However, there is no feasibility for up-gradation of SC Karimabad to the level of PHC in view of Population norms which is 3100 souls & required population is 30,000 souls.	DHSK will take up the matter with Adm. Deptt. under intimation to Divisional Commissioner Kmr.
		52	Macadamization of remaining 4 by-lanes.	The HCM directed the Chief Engineer R&B Kashmir to examine the matter	CE R&B Kmr.	Estimates framed for metalling which will be executed during CFY. macadamization shall be taken up during next financial year.	Metalling work be started within 15 days.
16	Chandgam	53	Chandgam receiving station sanctioned but work does not start due to contractor problem	The HCM directed the SE to explore possibility of providing immediate relief.	SE PDD	The work has been entrusted to PGCIL. Technical bids are under evaluation.	SE EM&RE will pursue the matter with the concerned.
		54	Macadamization of link road at Hajam Mohalla from Main road (Chakoora-	The HCM directed the Chief Engineer R&B Kashmir to examine the matter	CE R&B kmr.	DPR framed for Rs. 30.00 lacs. WBM grade - III tendered and macadamization will be done next	WBM work be completed within one month.

			Tahab) Chandgam			year.		
		55	Establishment of Veterinary Sub Centre at Chandgam	The Animal Husbandry Department directed the matter	HCM and to expedite the matter	Director or Animal Sheep Husbandry.	A trial center is already established in the said village since 12/2004 on the recommendations of the DC Puwama. The center is working on the internal adjustment. The regularization of the said center has already been taken with the Administrative Department for approval.	Div. Commissioner informed that his office will take up the matter with the concerned Adm. Deptt.
		56	Bakward area status be given to Chandgam	DC Pulwama/Social Welfare Department to examine.		DC Pul Administrative Secy. Social Welfare Deptt.	The case file is with Tehsildar Pulwama for examination.	DDC shall forward the case of Backward Commission immediately.
		57	Spring at Chandgam be beautified.	The Director Kashmir expedite it.	HCM the RDD to	Director RDD Kashmir	Work started	Work shall be completed immediately.
		58	Providing of Lift Irrigation facilities to Kareva Chandgam	CE I&FC to examine		CE I&FC Kmr.	DPR for an amount of Rs.21.00 crore submitted to Govt. for Accord of AA.	Divisional Comm. Kmr informed that his office will also take up the matter with Adm. Deptt.

		59	IIM or any prestigious institute be constructed on the available land at Chandgam.	Hr. Education Department to examine.	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned deptt. for examination and report.	Div. Comm. Kmr. informed that his office will take up the matter with Higher Education Deptt. to explore possibility for shifting IIM to Chandgam.
		60	Water supply scheme Trich not functional though started in 2002	SE informed it has cost overrun now in project in NABARD	Adm. Secy PHE	The scheme was approved under NRDWP in the year 2008-09 for an amount of Rs. 161.00 lacs. The scheme could not be completed due to cost overrun. To commission the scheme the balance item of the work of the scheme has been proposed / projected under NABARD programme during current financial year.	CE PHE Kmr will take up the matter with Adm. Secy. PHE for release of funds under intimation to this office and start the work within 01 month.
		61	Drach bridge not constructed though DPR prepared.	CE R&B to examine	CE R&B Kmr.	Estimate for an amount of Rs.35.00 lacs submitted to CE R&B and shall be tendered shortly.	CE R&B shall accord AA and also release funds.
		62	One Km of macadamizati on left out on Drach road	CE R&B to examine	CE R&B Kmr.	Work tendered	The work shall be completed in next financial year.



17	Goripora	63	Goripora Pulwama High School be upgraded	School Education Department to examine	Adm. Secy. School Edu. Deptt.	Feasibility report submitted to DSEK.	DSEK will take up the matter with Adm. Department under intimation to Div. Comm. Kmr. / DDC.
		64	Panchayat land be utilized for construction of playground.	Rural Dev. Deptt and State Sports Council to consider it.	Director RDD Secretary Sports Council		Director RDD Kmr in consultation with Secretary Sports Council will examine and formulate a DPR within 15 days.
18	Dogripora	65	Backward status be given to Dogripora village	DC Pul./Social Welfare Department to examine	DC Pul./SW dept.	File submitted to Backward Classes Commission and is pending for approval.	DC Pulwama will take up the matter with Chairman Backward Classes.
		66	Upgradation of High School Dogripora to HSS.	School Education Department to examine	DSE Kmr.	Feasibility report submitted to DSEK.	DSEK will take up the matter with Adm. Deptt. under intimation to Div. Comm. Kmr./DDC.
		67	Establishment of PHC at Dogripora	H&ME Department to examine	DHS Kmr.	Proposal submitted to DSK.	DHSK will submit proposal to Adm. Department under intimation to Divisional Commissioner Kmr./DDC.
		68	Work slow on two bridges at villages Dogripora & Reshipora.	CE R&B to examine	CE R&B kmr.	The construction of Dogripora and Reshipora bridges have been taken up at an estimated cost of Rs.14.38 crores and Rs.10.94 crores respectively. An amount of Rs.3.34 crores and Rs.2.70 crores	JKPCC to complete the work on Dogripora Bridge by end of June, 2018. With regard to Reshipora bridge, the R&B shall pursue the matter with concerned for release of funds.

						respectively have been expended so far. The pace of work has been slow due to insufficient funding. The matter has been taken up for consideration of adequate funding under CRF. In the meantime it is in active consideration that the funds released for 02 bridges shall be utilized for 01 bridge, the work at Dogripora bridge has been resumed and is under progress.	
		69	Lift Irrigation along with canal at Dogripora be improved.	CE I&FC to examine	CE I&FC Kmr.	DPR amounting to Rs.7.24 crore submitted to Chief Engineer.	CE I&FC will take up the issue with Adm. Depatt.
		70	Compound wall be constructed around school at Dogripora	School Education Department to examine	Adm. Secy. School Edu. Deptt.	Work progress under	Work shall be completed immediately.
		71	WSS Reshipora not functioning - requires well	CE I&FC to examine	CE I&FC Kashmir	Work already started. ₹ 50.00 lacs released.	CE PHE Kmr will complete the work by ending Dec. 2017
19	Pampore	72	Upgradation of Government Boys High	The directed HCM the School Education	Adm. Secy. School Edu.	Feasibility report submitted to Director School Education	DSEK will take up the matter with Commissioner/ Secretary to Govt. School Education

			School Nehama Pampore to Boys Higher Secondary School	Department to examine the matter.	Deptt.	Kashmir.	Department.
		73	Completion of Lift Irrigation Scheme Nehama	CE I&FC to examine	CE I&FC Kmr.	Rs.73.00 lacs has been released. The said amount is not sufficient to complete the scheme and a revised DPR for an amount of Rs. 236.00 lacs has been framed and submitted to CE I&FC.	CE to submit the proposal to Adm. Department under intimation to Divisional Commissioner.
		74	Pampore Eid Gah suffered damages due to floods may be provided with protection bund	CE I&FC to examine	CE I&FC Kmr.	Estimate for an amount of Rs. 23.44 lacs have been framed and has been put to tenders.	The work shall be started immediately.
		75	Pampore water supply scheme requires a panel for it making functional	SE PDD to look into the matter and share the report with CM's Secretariat.	SE PDD	The power supply to the scheme is currently fed from 11 KV essential feeder from Receiving Station Pampore. 1MVA 33/440 KVA substation has been constructed by PHE department near	CE System & Operations will start the work immediately under intimation to Divisional Commissioner.

						Grid Station Pampore. Estimate amounting to Rs.48.00 lacs has been framed by the TLMD-II and submitted to CE PHE.	
20	Tahab	76	Girls Middle School Tahab shifted due to lack of building	The HCM directed the concerned department to examine the issue.	DSE Kmr.	The building is unsafe and requires renovation. However, for safety of the students the instant school has been shifted to nearby boys High School. The school shall function at its original place after completion of the renovation work for which estimates are under preparation.	DSEK shall take necessary action and intimate ATR to Divisional Commissioner/ DDC.
		77	PHC Tahab be upgraded to SDH	H&ME department to examine	DHS kmr.	PHC Tahab is not feasible for upgradation in view of population norm.	Divisional Commissioner informed that his office will take up the matter with Commissioner/Secretary to Govt. H&ME Deptt.

		78	NOC for laying slab on canal at Tahab for construction of Sumo stand pending with I&FC Department	The DC to look into the matter.	DC Pul.	As per the reports of I&FC Deptt. Laying of slab on canal is not feasible.	Laying of slab is not feasible, hence the decision to be dropped.
		79	Pump Station for irrigation of Tahab Kareva	The HCM directed the Chief Engineer I&FC Kashmir to examine the issue.	CE I&FC kmr.	DPR for an amount of Rs.21 crore is submitted to Govt. for Accord of AA.	SE Hydraulic Circle, Shopian shall pursue the matter.
		80	Construction of Tunnel under Koil Canal at Tahab	The HCM directed the CE R&B Kashmir to examine	CE R&B kmr.	DPR shall be formulated shortly.	Xen. Irrigation & Xen. R&B shall examine and submit a report before 18 <sup>th</sup> November, 2017 to Govt. through CE under intimation to DDC.
		81	Upgradation of High School Tahab to Higher Secondary School.	The HCM directed the School Education Department to examine.	Adm. Sec. School Edu. Dept.	Feasibility report submitted to Director School Education Kashmir.	DSEK shall submit proposal to Adm. Department within one week.
21	Uthmulla	82	Rejuvenation of "Panchal Nag" of Uthmulla	The HCM directed the Chief Engineer PHE Kashmir to examine	CE PHE Kmr.	The work is being executed by RDD in consultation with PHE and Geology and Mining Deptt.	The work shall be completed within 10 days.
		83	Upgradation of Middle School Uthmulla to	The HCM directed the School Education	DSE Kmr.	Feasibility report submitted to Director School Education	DSEK shall submit proposal to Adm. Department.

			High School	Department to examine		Kashmir.	
		84	Macadamization of left out road of Uthmulla-Marhang Naseeb ud din Gazi Government School and internal roads	The HCM directed the CE Engineer R&B Kashmir to examine	CE R&B kmr.	Estimates for an amount of Rs.75 lacs formulated and work tendered.	Pre-macadamization be completed within 01 month and macadamization be next year in the month of May, 2018.
		85	Establishment of Sub Centre at Uthmulla	The HCM directed the H&ME department to examine the issue.	DHS kmr.	There is no feasibility for establishment of sub centre at Uthmulla in view of meager population of 1400 souls against norm of 5000.	DSEK shall submit proposal to Adm. Department and a copy to this office.
		86	Tube wells be provided to village Uthmulla	The HCM directed the Chief Engineer PHE Kashmir to examine	CE PHE kmr.	The work is being taken up by the Ground Water Division, Srinagar.	Work be completed by 15 <sup>th</sup> December, 2017.
		87	Police station/Tehsil for the village Uthmulla be rationalized	DC to process the case	DC Pul.	Proposal already formulated and is under consideration.	Copy of proposal be submitted to Divisional Commissioner also.
22	Aripal	88	Doctor be posted at Syedabad (Pastuna) PHC	The HCM directed the director health to examine the matter.	Director Health	In village Syedabad (Pastuna) S/C is existing and as per norms doctor can not be posted	Post a doctor on internal arrangements within one week.

						at S/C. However doctor will be provided on internal arrangement basis.	
		89	Beautification and maintenance of lawns of Ziyarat sheikh Mohammad Bakir Rizvi Sofi Gund Tral	The HCM directed the floriculture department to examine the issue	Direct or Floriculture kashmir	Lawn moving with brush cutting has been completed and plantation of plant material and Ornamental tress is under progress.	Complete the work by 10 <sup>th</sup> November, 2017.
		90	Establishment of maternity hospital at Aripal Tral	The HCM directed the concerned department to examine the issue	Direct or Health kashmir	At Aripal SHC is functioning, recently govt has approved construction of new building for said institution .The area is far flung and people cannot afford to come to SDH Tral particularly during in winter season maternity facility needed. Proposal submitted to adm. Deptt.	DSEK shall submit proposal to Adm. Department and a copy to this office.
		91	Establishment of Receiving Station at Aripal	CE PDD to examine	CE PDD kmr.	Receiving Station 1X6.3 MVA Aripal has been proposed under DDUGJY.	SE EM&RE shall pursue the case.
		92	Hotline be provided to	SE PDD to examine	SE PDD	Estimate amounting to	SE EM&RE shall pursue the case.

			Uzrampathri for ensuring water supply			Rs.12.58 lacs framed and submitted to CE for allotment of funds.		
23	Chandgam	93	Construction of bathroom near masjid sharief chandgam.	The directed RDD examine issue.	HCM the to the	Direct or RDD kashmir	Estimation under progress	The estimation shall be completed within one week and work be started.
		94	Repairs of lanes and by-lanes at village chandgam	The directed RDD examine issue.	HCM the to the	Direct or RDD kashmir	Estimation under progress	The estimation shall be completed within one week.
24	Auqaf Islamia Hamdania	95	Expedite the construction work of Khankah Faiz Panah Tral	The directed Pvt/Spl. Secy. to call the MD JKPCC and direct him to complete the construction within stipulated time to be fixed with the MD.	HCM the	Pvt/Spl . Secy. to HCM/ MD JKPCC	The paper machi work on MDF of central dome and Mehrab has been completed. Shingled roofing of 02 canopies completed, Mosque Hall 90% Completed. 04 No. of Almeron in Mosque Hall, Library room 90% completed. Paper Machi work of library completed, Park type flooring in Hujara Khas and noor khan completed and wood work, external canopy, plaster and wall	Complete the balance work within 3 months.



						putty in progress, Arch type cornice work in progress. Pending electric works taken up.	
		96	Shifting of Model of under construction Ziyarat back to the site to avoid frequent changes in design (Khankahi Faiz Pannah Tral)	MD JKPCC to examine and give a report	MD JKPCC	Basic skelton frame work of Khan Kahi Faiz Pannah is already standing on spot as per the design. As such the question of changing of design does not arise.	DC will submit a proposal to drop the decision.
		97	Shelter sheds be constructed for women at Khan Kahi Faiz Pannah Tral	MD JKPCC to prepare the DPR and submit to the Tourism Department.	MD JKPCC / Adm. Secy. Tourism Deptt.	DPR under formulation.	JKPCC shall furnish estimates to Tourism Department within one week.
		98	Water be brought from Dil Nag source to Khankah Faiz Pannah Tral through pipes	SE PHE to examine and report to CM's Secretariat.	SE PHE	The work has been taken up in hand for execution for an estimated cost of Rs.5.28 lacs.	Complete the work within 10 days.
		99	Electricity issue of village Amirabad be resolved.	The HCM directed the concerned departments to examine the issues.	DC Pul. / SE PDD	Estimation amounting to Rs.1.76 lacs framed and work will be taken up shortly.	DDC will provide the funds under Untied grants.
		100	Road through	CE R&B to	CE	Estimation under	Complete the estimation

			the village Amirabad be improved	examine	R&B	process.	within one week.
		101	Raw water provided to village Amirabad be got filtered	CE PHE to examine	CE PHE Kmr.	Estimation under process.	Complete the estimation within one week.
			Satoora Tral receiving station be augmented	CE PDD to examine	CE PDD kashmir	There is no receiving station at Satoora, the area is being fed from 2X6.3 MVA receiving station Lurgam through 11 KV Satoora feeder which has peak load of 470 Amps during winter. However a receiving station 1X6.3 MVA Aripal has been proposed under DDUGJY which will take care of Satoora area. The said scheme is being implemented by project wing kashmir.	SE EM&RE to pursue the matter.
25	Pahoo	102	Pahoo water supply scheme not functional due to problem of generator	CE PHE to examine	CE PDD kashmir	Scheme is functional as per availability of electricity. However, to provide uninterrupted water supply estimate for an amount of Rs.9.00	DG set be installed within 2 months.

						lacs formulated for providing DG set and submitted to CE.	
		103	Veterinary center be established at Pahoo	Director Animal Husbandry to examine	Direct or Animal Husbandry Kashmir	Establishment of ICD centre at village Pahoo was already demanded by the said village in the year 2013 and was in the list of board decisions of the year 2013-14 . The same village was surveyed by the concerned Block Veterinary officer and the village was not technically feasible for opening of Veterinary center, as per the departmental norms. Pertinent to mention here that the said village is at the distance of just one kilometer away from VAS ICD center Ratnipora.	DC will submit a proposal to drop the decision.
26	Drabgam	104	Drabgam Hospital completed but not functional yet.	H&ME department to examine	DHS kmr.	Because of the tussle between two areas the hospital could not be shifted. During recent DDB review meeting it was decided that the building could	Div. Comm. Kmr. informed that he will discuss the matter with Director Social Welfare.

						be utilized for establishment of Rehabilitation cum Counselling center.	
		105	Drabgam-CB Nath road not improved	CE R&B to examine	CE R&B Kmr.	Estimates framed for Rs. 25.00 lacs and shall be tendered shortly.	Tender the work within one week.
27	Gulshanpora	106	Gulshanpora to Gujjarbasti Bugam road be macadamized fully	CE R&B to examine	CE R&B Kmr.	Estimates for an amount of Rs. 30.00 Lacs formulated and Tenders invited.	The work shall be started immediately.
		107	Medical Sub-Centre be established in the available Awkaf building at Gulshanpora.	The HCM directed the DC to explore if First Aid Centre could be established	DC Pul..	SC is functional in a rented building and the const. of Govt. Building has been approved under TSP.	CMO will examine whether the Augaf building is feasible for accommodation of Sub Centre and submit a report to DDC.
		108	Hundred Houses in danger due to erosion by August 2016 floods at Gulshanpora.	The HCM directed the SE to give a report and recommendation in the matter	SE Hyd.	Work in progress.	The RDD will complete the balance work by end of March, 2018.
28	Gulshanabad	109	Gulshanabad Rajpora Filtration Plant dysfunctional	Ex. Engineer informed that the filtration plan will be restored	Ex. Eng. PHE	Made functional	Implemented
		110	Middle School Gulshanabad be upgraded	School Education Department to	DHS Kmr.	Report submitted to DSEK.	DSEK shall take up the matter with Adm. Dept. under intimation to Div.

				examine			Comm. Kmr./DDC.
		111	Shaar receiving station DPR already prepared, be constructed.	SE PDD informed that the proposal is already enlisted	CE PDD Kmr.	DPR for an amount of Rs.210.28 lacs formulated and TEC has also been cleared.	SE EM&RE shall pursue the matter.
29	Puchal	112	Puchal Kerava road left incomplete	CE R&B to expedite	CE R&B Kmr.	Estimate for an amount of Rs.20 lacs formulated and work is being put to tenders.	R&B shall put the work to tenders within one month.
		113	Irrigation channel at Puchal also incomplete	CE I&FC to examine	CE I&FC Kmr.	DPR for an amount of Rs.38.11 lacs submitted to CE I&FC.	CE I&FC shall take up with Adm. Department within one week.
		114	250 KV Transformer be installed replacing 100 KV at Puchal	CE PDD to examine	CE PDD Kmr.	Estimate amounting to Rs.4.67 lacs prepared and submitted to CE.	To be completed within two months.
		115	Tube well be sunk at Puchal as Aabpashi water not available round the year	CE PHE to examine	CE PHE Kmr.	DPR under formulation. Work is being taken up shortly.	CE PHE will visit the site within two days and apprise DDC within one week. DPR shall be formulated within 10 days.
30	Pinglina	116	Pinglina Gundipora road wet mix left half way.	CE Kashmir R&B to examine	CE R&B Kmr.	Part of work has been completed and balance portion is being tendered	To be tendered immediately.
		117	Pinglina Ratinipora road not fully macadamized	CE Kashmir R&B to examine	CE R&B Kmr.	Work allotted	The work shall be completed within two days.
		118	Receiving	SE informed	CE	A receiving	The Receiving station be

			Station be constructed at Pinglina	that receiving station at Wagam is already sanctioned. People demanded station at Pinglina. CE PDD Kashmir to examine	PDD Kmr.	station was proposed at Wagam under PMDP. The matter has been taken up with Chief Engineer Project Wing Kashmir for const. of RS at Pinglina instead of Wagam.	constructed at Pinglina as per directions of Hon'ble CM under intimation to DDC.
		119	Clogged water pipes be replaced with bigger dia pipes at Pinglina.	CE PHE to examine	CE PHE Kmr.	Work under progress. Rs. 25.00 lacs released.	The work shall be completed by December, 15 2017.
		120	Widening / up-gradation Pinglina Gadoora road.	CE R&B Kashmir to examine	CE R&B Kashmir	DPR under process.	Chief Engineer R&B Kmr submit a DPR to the Adm. Deptt. within 01 month.
		121	Providing of Tube well for WSS Gundipora	CE PHE to examine	CE PHE Kashmir	Work under progress. Rs. 35.00 lacs released.	Work be completed by 15 <sup>th</sup> of Dec. 2017.
31	Koil	122	Koil PHC without doctor	H&ME department to examine	DHS Kmr.	NTPHC Koil has been sanctioned. Staff will be posted as and when selection is made by the recruiting agencies. One ISM doctor is posted at present.	Doctor be posted on internal arrangements.
		123	Chatwat	CE I&FC to	CE	Estimates for	The work shall be

			project water doesn't reach the catchment.	examine	I&FC Kmr.	extension by way of cement concrete channel/distributory is under process.	completed within one month. Funds will be released out of untied grants.
		124	Ziyarat Sheikh-ul-Alam may be beautified / renovated by Tourism department, land available.	Tourism Department to examine	Director or Tourism Kmr.	The decision conveyed to concerned deptt. for consideration.	The work shall be started within 25 days.
		125	Niloor water supply scheme not covering whole habitation.	The HCM directed the Ex. Engineer to expedite the laying of remaining pipes.	Ex. Eng. PHE.	Work progress. under Rs. 25.00 lacs released.	The work shall be completed within one month.
		126	Dangerpora Saidpora water supply scheme not functional due to depletion of well	HCM directed the SE to expedite the work on new well	SE PHE	Work progress, under Rs. 45.00 lacs released.	To be completed by 15 <sup>th</sup> December, 2017.
		127	Trich - two irrigation gates be constructed	CE I&FC to examine	CE I&FC Kmr.	Estimates for Rs.6.08 lacs framed and submitted to CE.	The work shall be funded out of untied grants, if available.
		128	55 Kanals of land at Nikas under RDD plantation be converted into park. DPR	JK Bank to examine the proposal	Chairman JK Bank	Joint inspection by Bank / revenue department conducted. The matter has been taken up with the	J&K Bank will start the work.

			costing Rs.1.8 crore prepared.			corporate office for approval.	
		129	Sericulture land at Tumelehall may be utilized for some developmental projects	DC to examine	DC Pul.	The land is utilized properly by the deptt. of Sericulture for upliftment of sericulture industry and it would not be feasible to convert the land for some other developmental projects.	Not feasible. HCM Sectt. be apprised accordingly by DC Pulwama.
		130	Deeri to Gusu causeway be constructed.	CE R&B to examine	CE R&B Kmr.	DPR formulation under Progress	DPR to be completed within one month and submit to CE with a copy to Div Comm and DDC.
32	Abhama	131	Abhama High School up gradation announced but no action taken	School Education Department to examine	DSE Kmr.	Proposal submitted Director School Education Kashmir.	DSEK will take up the matter with Adm. Department.
		132	Allopathic dispensary be upgraded to NTPHC	H&ME Department to examine	DHS Kmr.	The NTPHC already sanctioned. The posts will be filled as and when the recruitment process is completed. However one doctor will be provided on internal arrangement basis.	CMO to ensure internal arrangement.
		133	Road widening	The HCM	CE	The work has	Road will be completed



			slow at Abhama.	directed the CE R&B Kashmir to examine expenditure	R&B Kmr.	been expedited.	within one month.
		134	Link roads of village Abhama not macadamized	CE R&B to examine	CE R&B Kmr.	Tenders shall be invited for WBM Grade-II shortly, Macadamization shall be taken up in next financial year	WBM work be started within one month.
		135	Land available for construction of Stadium at Abhama. Road to Stadium be also constructed.	JK State Sports Council to examine	Sec. Sports Council.	Matter subjudice.	Concerned department shall pursue the case.
		136	Receiving station be installed at Abhama	CE PDD to examine	CE PDD Kmr.	02 No. of Receiving Stations at Keller & Gulshanabad are under construction in close vicinity which will cater Abhama also.	The work shall be completed by end of March, 2017.
		137	Veterinary center without VAS at Abhama.	Director Animal Husbandry to examine	Direct or Animal Husbandry	In view of the huge quantity and quality of livestock in the said area, a temporary arrangement is being made where a veterinary doctor will attend two	Chief Animal Husbandry Officer will ensure temporary arrangement and submit a proposal to Govt. through Director Animal Husbandry for permanent solution under intimation to DDC.

						days a week at Veterinary Centre Abhama.	
33	Tral	138	Tral Hospital building not handed over due to liability	H&ME Department to sort out the matter with the concerned executing agency.	Adm. Secy. H&ME	The building will be completed by end of November, 2017 and shall be handed over to Health deptt.	The building shall be handed over to Health Department by end of November, 2017.
		139	Shortage of ambulance at SDH Tral	H&ME department to examine	DHS Kmr.	One ambulance provided during current financial year.	
		140	Women college / Polytechnic college be given to Tral	Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned for its examination.	
34	Awantipora	141	Awantipora town provided raw water.	SE informed the land problem has been solved. Filtration plan will be constructed.	SE PHE	The work for construction of rapid sand filtration plant at Awantipora stands allotted but work has not been taken up for execution due to long pending issue regarding illegal occupation of the land. Tehsildar Awantipora has been asked to clear the site on priority. Joint	The land shall be handed over to PHE Deptt. within one week.

						inspection of the site has already been conducted by Executive Engineer, PHE & Tehsildar concerned.	
		142	Awantipora Pulwama road junction be got constructed by the executing agency	CE R&B to examine the demand	CE R&B Kmr.	Survey under process and request has also gone to Director ERA.	CE ERA to attend it immediately.
		143	Compensation for AIIMS land at Awantipora be given	DC to examine	DC Pul..	Case submitted to Govt. for approval of rates.	DC will pursue the case within 10 days.
		144	Rent of amounting to about Rs.4.5 crore not paid by defense forces.	DC/SP Awantipora to examine	DC Pul. /SP Awanti pora.	Matter taken up with GOC Victor Force.	Divisional Commissioner Kmr informed that his office will take up the matter with GOC.
35	Panzgam	145	Road from Degree College to Uricharsoo be improved.	HCM directed the CE R&B to expedite	CE R&B Kmr.	Estimates for an amount of Rs.70 lacs framed and shall be tendered shortly.	The work will be taken up during next financial year.
		146	Parigam High School be upgraded.	HCM directed the Education Department to expedite	Adm. Secy. School Edu. Deptt.	Feasibility report submitted to DSEK.	DSEK to take up the matter with Adm. Department.
		147	Rs.2.7 crore water supply	The HCM directed the	Adm. Secy.	Work under progress. Rs.	PHE Department shall complete the work by 15 <sup>th</sup>

			scheme not working- requires sinking of well at Parigam.	PHE Department to expedite the work	PHE, I&FC Deptt.	35.00 lacs released.	of December, 2017.
		148	Opening of PG courses for Arts and Science in Degree college, Pulwama.	Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	Decision conveyed to concerned deptt. for examination.	Divisional Commissioner Kmr informed that his office will take up the matter with Higher Education Deptt.
		149	Water supply to Pulwama town be augmented.	CE PHE to examine	CE PHE Kmr.	Work under progress.	The work shall be completed by end of March, 2017.
36	Civil Society Pulwama	150	Fencing around district Hospital Pulwama	H&ME Department to examine.	DHS Kmr.	Three sides stand already fenced by way of chain link fencing. However, the portion on main road leading to Srinagar deserves to have brick walling for which estimates are under process.	Estimates shall be formulated within 7 days and submitted to DHSK for approval and release of funds.
		151	Installation of C.T Scan machine in the district hospital	H&ME department to expedite	DHS Kmr.	Directorate of Health Services has released funds to JK MSC ltd. for procurement of C.T Scan for Distt. Hospital Pulwama.	Divisional Commissioner Kmr informed that his office will take up the matter with concerned.
		152	Posting of	The HCM	H&ME	The proposal	DHSK to pursue.

			adequate doctors in district hospital particularly specialists Gynecology.	informed that creation of posts is under process.	Deptt.	submitted to Adm. Department.	
		153	Requirement of 03 ambulances for district hospital Pulwama	H&ME department to examine	DHS Kmr.	02 No. Tempo traveler type vehicles and one critical care ambulance provided during current year.	
		154	Construction of Sarai/free accommodation within the district Hospital Pulwama	H&ME department to examine	DHS Kmr.	R&B Division Pulwama has prepared DPR for an amount of Rs. 89.73 lacs and submitted to intending deptt.	DHSC will take up the matter with Adm. Department.
		155	Construction of doctors quarters in PHC Nawa and providing of USG, X-Ray, ECG machines	H&ME department to examine	DHS Kmr.	Matter is under consideration.	Divisional Commissioner Kmr informed that his office will take up the matter with Adm. Deptt.
		156	Establishment of Fair price medical shop in PHC Nawa	Cooperative Department to examine	Registrar Cooperatives	Fair price shop shall be established after observing of all codal formalities.	DDC shall examine and sort out the issue.
		157	Establishment of Sports stadium at Nawa	J&K State Sports Council to examine the matter.	Sec. JKSSC	Conveyed to concerned deptt. for examination.	Divisional Commissioner Kmr informed that his office will take up the matter with Secretary

							State Sports Council.
		158	Establishment of Fire Service station at Nawa	Home department to examine the issue	Adm. Secy. Home Deptt.	Conveyed to concerned deptt. for examination.	AD Fire Services Pulwama shall pursue the matter.
		159	Maternity facility in Rajpora PHC	H&ME department to examine	DHS Kmr.	Maternity facility is already being provided at CHC Rajpora. However, proposal for creation of addl. staff and for procurement of equipments has been submitted to Adm. Deptt.	DHSK will submit a feasibility report to Div Com office for pursuation to the Adm. Deptt.
		160	Installation of endoscopy machine in Rajpora	H&ME department to examine	DHS Kmr.	Adm. Deptt. has been requested by DHS for release of Rs. 25.00 lacs for purchase of Endoscopy machine.	DHSK will submit a action taken report within 15 days.
		161	ATM facility be provided at Zadoora Pulwama	JK Bank to examine	Chairman JKB	Mater has been taken up with CHQ for approval by Zonal Office J&K Bank.	ATM shall be installed by 15 <sup>th</sup> December, 2017.
		162	Upgradation of health Sub-Centre Zadoora	H&ME department to examine	DHS Kmr.	Village Zadoora is 1Km away from PHC Nawa functioning 24X7.	DC will submit a proposal to drop the decision.
		163	Lady police be deployed at Railway	Home Department to take urgent	Adm. Secy. Home	Conveyed to SSP Pulwama / Awantipora for	SSP shall deploy Lady Police within week's time.

			station Kakpora to avoid inconvenience to women	action	Deptt.	examination.	
		164	Introduction of Commerce Stream in Pulwama Higher Secondary Schools in Pulwama town	School Education Department to examine the matter	Adm. Secy. School Edu. Deptt.	1- Already in BHSS Pulwama 2- Proposal submitted to DSEK in respect of GHSS Pulwama.	To be introduced during next session.
		165	Pellet victims be compensated	DC Pul. to furnish the list to CM's Secretariat	DC Pul.	The list has been submitted to Div. Com. for kind consideration.	Case is under examination and will be finalized shortly.
		166	DG recruitment be made in district Pulwama	Home Department to examine	Adm. Secy. Home Deptt.	Decision conveyed to SSP Pulwama.	
		167	NH-444 be re-aligned along old Mugal road to save graveyards/Mosques	The HCM directed the C.E R&B to visit the spot	CE R&B Kmr.	Matter taken up with NHW authority.	DDC to look into the matter.
		168	Wanpora water supply expedite	The HCM directed that the work be expedited and status be given after one month to the CM's Secretariat	SE PHE Pul.	Pipe material arranged. Work in progress.	Work shall be completed within one month.

		169	Orphan girls be provided laptops by Social Welfare Department instead of other assistance	The HCM desired that the Social Welfare Department to consider the demand and share the outcome with the Chief Minister's Secretariat	Adm. Secy. SW Deptt.	Matter taken up with Adm. Deptt. Moreover a survey is being taken to identify orphan girls.	DSWK will submit a proposal to Adm. Deptt. and a copy to this office.
		170	The raw water supply to Zadoora village be filtered	The C.E PHE to examine	CE PHE Kmr.	Tube well source. Filtration is not required. However addl. Line is being laid.	The work shall be completed within one month.
		171	Gynecologist be posted at Kakpora PHC	The HCM informed that creation of posts is under process.	H&MC Deptt.	Being a delivery point Gynecologist is required to be posted at PHC Kakapora. Matter taken up with Adm. Deptt.	Gynecologist will be provided on internal arrangements within two days.
		172	Work Degree College Rajpora started on be	The Hr. Education Department to examine	Adm. Secy. Hr. Edu. Deptt.	No college is sanctioned at Rajpora, however the demand has been Conveyed to concerned deptt. for examination.	Director Colleges will examine and submit a report to Adm. Deptt and a copy to Div Com.
		173	Irrigation Khuls be desilted and encroachment removed	The HCM directed the Divisional Commissioner Kashmir to expedite it through RDD	Div. Com Kmr. Direct or RDD Kmr.	An exhaustive plan has been formulated under MGNREGA for desilting of khuls. In addition to this 2.71 Lac no. of	The revenue deptt. shall assist the I&FC deptt. in removing the encroachments on priority.



				and Revenue Departments	trees and 213 no. of structures have been removed from the khuls and work is under progress.	
--	--	--	--	----------------------------	---	--